EXTENSION OF TIME PROPOSAL

1	Name of work	Providing Short Sign Boards to Main & cross Road of Kodigehalli ward no. 8, Kodigehalli Sub Divn
2	Amount of Work Portion	463804 =-
3	Estimated Cost	5.00 Lakhs
4	Name of contractor	K. Anil Kumar
5	Agreement No.	236/26-2-16
6	No. and date under which work order issued	236/26-2-16
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	25-05-2016
9	Date of receipt of application in the sub division office	26-05-2016
10	Extension granted if any	-
	i)	-
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	35%
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	339 Days
15	Date of recommending time limit applied for	26-05-2016
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	65%
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Old Road Damage, So late to get the Rectly & Installation in, Hence Work Delayed
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bengalore

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Jnath Bangalore Mahanagara
Bangalore 92